

HENDERSON CO. PUBLIC LIBRARY REMODEL SCHEDULE

8/6/2018		ENTITY				WEEK ENDING												
TASK	DESCRIPTION	WORK DAYS	TPCarch	HCPL	FINAL BIDDER	COMMENTS	6/19/18	6/26/18	7/6/18	7/13/18	7/20/18	7/27/18	8/3/18	8/10/18	8/17/18	8/24/18	8/31/18	12/20/18
75% CD	Prepare 75% CD set			6/19/18		6-19: COMPLETED: @ HCPL												
HCPL Review 75% CD	Await HCPL Comments	7		6/19-6/26														
Submit for review CD @100%	Respond to comments, 75-100%CD set, specifications to HCPL	14	6/19-7/6	7/6/2018-7/13/2018		Meeting to discuss possible spec. clarifications												
100% CD/specs	CD set, Specs, and scheduleTo HCPL for approval to Permit/Bid	14	7/6/18	7/6-7/13														
HCPL Bid Set/Permit set to County Review	Bid set to HCPL for release, Permit Set to County	7	7/13/18															
Bid Set 100% release/Permit coordination	30 Days to receive bids, RFI schedule, Mandatory Pre-Bid Mtg	30	7/16/18	8/13/18		RFIS due by end of day 7/27					7/16 BID START	RFI'S DUE 7/27 5PM	8/6 ADDENDA RFI FASE	8/13 BID DEADLINE 2PM				
Respond to Permit note	Submitted to County, respond to comments	7&7	7/27-8/3 addenda		RFIs due by 8/3	Respond to any questions w addenda					7/16 PERMIT SET @	7/23 County Response	Addenda @ County					
Select Contractor	Begin Construction	120	TBD			Mandatory Pre Bid meeting, 10 am July 31st 2nd Floor Conference Room 100 King Street Courthouse,							7/31 10:am Mandatory Pre Bid Mtg				START AFTER 8/25	
CA	Under Construction	120	TBD	TBD														
CA	Construction Completion	TBD	TBD	TBD		RFIS AND PROPOSALS TO BE SENT TO TAMARA PEACOCK ARCHITECTS												Punch list with HCPL