REQUEST FOR BOARD ACTION

HENDERSON COUNTY BOARD OF COMMISSIONERS

MEETING DATE: Monday, May 6, 2013

SUBJECT: Quarterly Construction Project Update

PRESENTER: David Berry

ATTACHMENTS: Yes,

1. Construction Management Update

SUMMARY OF REQUEST:

David Berry has provided the Board of Commissioners with the following update on Construction projects around Henderson County. This quarterly report is a review of the scope and statuses of assigned construction management responsibilities and includes specific updates in regard to County funded construction activities. This report is a continuation of County construction activity statuses.

BOARD ACTION REQUESTED:

No Board action is requested. This item is for informational purposes only.

Suggested Motion:

No motion suggested.

		Sudget /	Start				
Project Name	E	stimate	(FY)	Bid / RFP	Completion	% Complete	Comments
County Constant							
County Capital 1995 Courthouse Renovations	ć	1 000 000	2010	40 2012	20 2014	2%	Diapping in progress to develop project scape into hudget
Jackson Park Baseball Improvements	\$	1,000,000 340,000	2010	4Q 2013	3Q 2014	270	Planning in progress to develop project scope into budget
Primary Contract	Ş	340,000	2012	1/3/2013		100%	Complete.
Paving Contract Paving Contract				March 2013	2Q 2013	15%	Design complete. Combined contract with King Street & J Park. Contract awarded
raving contract				IVIAICII 2013	202013	1376	to JLS Paving
Athletic and Activity Center Renovations General Contract	Ś	1,017,000	2012				to see i daming
Primary Contract		, , , , , , , , , , , , , , , , , , , ,		3/13/2013	6/1/2013	75%	Mobilization 3/27/2013. Gym at 90% complete and Classroom bldg at 60%
Paving Contract				March 2013	2Q 2013	20%	Design complete. Combined contract with King Street & J Park. Contract awarded
raving Contract				IVIAICII 2013	2Q 2013	20%	to JLS Paving
Roof Contract				March 2013	April 2013	90%	Roof, gutter and skylight repair
Artificial Turf Field and Lights				April 2013	tbd	tbd	Researching artificial turf fields and possible size of ACC field for rfp
County Forces				n/a	March 2013	90%	Floor buffing pending completion of primary contract
911 Center Relocation	Ś	5,550,000	2012	tbd	tbd	5%	Pre-construction underway. Grant application submitted. Cost estimate on
511 Genter Helocution	T	3,233,000	2012			370	Grant Application increased significantly over GeoComm Study estimate of \$1.7
							M. The current estimate is consistant with projects funded recently by the
							State 911 Board
Performance Contract (Energy Conservation Improvements)	Ś	1,000,000	2012	2Q 2013	2014	2%	Developing rfp with 3rd party engineer & State Energy Office
Travel & Tourism Stage	Ś	100,000	2012	March 2013	June 2013	25%	Contract awarded and construction underway
	Ś	9,007,000					
	T	2,001,000					
County Maintenance							
Main Library Carpet Replacement	\$	18,000	2012		March 2013	100%	Completed
EMS Main Base Roll Up Door Replacement	\$	16,000	2012	December 2012	March 2013	100%	Completed
Courtroom Renovations	\$	7,200	2012	n/a	September 2012	100%	County forces with material purchase, completed
Renovate Representative Meadows Office	\$	26,600	2012	n/a	November 2012	100%	Completed
Renovate Agri-Business Suite in King Street	\$	4,000	2012	n/a	July 2012	100%	Completed with County Forces
Renovations to Wellness Clinic	\$	2,000	2012	n/a	September 2012	100%	Completed with County Forces
Courtroom Benches	\$	12,000	2012	July 2012	3Q 2013	40%	County forces with contract painter, small courtroom complete
King Street Paving (Front Lot)	\$	35,000	2012	March 2013	2Q 2013	15%	Design complete. Combined contract with King Street & J Park. Contract Awarded
King Street Roof	\$	25,000	2012	tbd	tbd	10%	County Forces to install roof
1995 Chiller Repairs	\$	200,000	2013	tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
Green River Library Renovate Bathrooms	\$	75,000	2013	tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
Main Library Replace Carpet	\$	18,000	2013	tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
Historic Courthouse Update Security System	\$	5,000	2013	tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
Detention Center Replace Controls	\$	120,000	2013	tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
Finance Annex AC Repairs	\$	80,000	2014	April 2013	3Q 2013	10%	Design Complete. RFP released contigent on FY14 funding
Animal Shelter Replace Floor	\$	40,000	2014	tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
Detention Center Bathroom Renovations	S	75,000	2013	March 2013	April 2013	100%	completed
	T				tbd	70/	
1995 CH Clean & Seal Facade	\$	80,000	2015	tbd		2%	Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls	\$	5,000	2015	tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting	\$ \$	5,000 75,000	2015 2015	tbd tbd	tbd tbd	2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting Garage Replace Fuel Dispensers	\$ \$ \$ \$	5,000 75,000 10,000	2015 2015 2015	tbd tbd tbd	tbd tbd tbd	2% 2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting Garage Replace Fuel Dispensers Detention Center Door Locks	\$ \$ \$ \$ \$	5,000 75,000 10,000 40,000	2015 2015 2015 2015	tbd tbd tbd tbd	tbd tbd tbd tbd	2% 2% 2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting Garage Replace Fuel Dispensers Detention Center Door Locks Main Library Replace Stone Exterior Frontage	\$ \$ \$ \$ \$ \$	5,000 75,000 10,000 40,000 175,000	2015 2015 2015 2015 2016	tbd tbd tbd tbd tbd	tbd tbd tbd tbd tbd	2% 2% 2% 2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting Garage Replace Fuel Dispensers Detention Center Door Locks Main Library Replace Stone Exterior Frontage J Park Restrooms Replace Roof	\$ \$ \$ \$ \$ \$ \$	5,000 75,000 10,000 40,000 175,000 5,000	2015 2015 2015 2015 2016 2016	tbd tbd tbd tbd tbd tbd	tbd tbd tbd tbd tbd tbd	2% 2% 2% 2% 2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting Garage Replace Fuel Dispensers Detention Center Door Locks Main Library Replace Stone Exterior Frontage J Park Restrooms Replace Roof Edneyville Center Parking Lot (Upper Lot)	\$ \$ \$ \$ \$ \$ \$	5,000 75,000 10,000 40,000 175,000 5,000 31,650	2015 2015 2015 2015 2016 2016 2016	tbd tbd tbd tbd tbd tbd tbd tbd	tbd tbd tbd tbd tbd tbd tbd tbd	2% 2% 2% 2% 2% 2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting Garage Replace Fuel Dispensers Detention Center Door Locks Main Library Replace Stone Exterior Frontage J Park Restrooms Replace Roof Edneyville Center Parking Lot (Upper Lot) Human Services Parking Lot Expansion	\$ \$ \$ \$ \$ \$ \$ \$	5,000 75,000 10,000 40,000 175,000 5,000 31,650 36,000	2015 2015 2015 2015 2016 2016 2016 2016	tbd tbd tbd tbd tbd tbd tbd tbd tbd	tbd	2% 2% 2% 2% 2% 2% 2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget
1995 CH Clean & Seal Facade Main Library Paint Interior Walls Historic Courthouse Exterior Painting Garage Replace Fuel Dispensers Detention Center Door Locks Main Library Replace Stone Exterior Frontage J Park Restrooms Replace Roof Edneyville Center Parking Lot (Upper Lot)	\$ \$ \$ \$ \$ \$ \$ \$ \$	5,000 75,000 10,000 40,000 175,000 5,000 31,650	2015 2015 2015 2015 2016 2016 2016	tbd tbd tbd tbd tbd tbd tbd tbd	tbd tbd tbd tbd tbd tbd tbd tbd	2% 2% 2% 2% 2% 2% 2%	Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget Pending Board Allocation in Central Service's Planned Project Budget

4/26/2013 10:58 AM Page 1 of 3

Project Name	Budget , Estimate		art Y) Bid / RFF	Completion	% Complete	e Comments
Edneyville Park Water Service	\$ 8	,500 20	17 tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
Woodridge Ave Parking Lot Expansion	\$ 26	,000 20	17 tbd	tbd	2%	Pending Board Allocation in Central Service's Planned Project Budget
	\$ 1,374	,700				
Utility						
Mill Pond Creek Extension	\$ 2,750	,000 20	112 tbd	tbd	5%	Design, permits & ROW in progress (\$200,000 allocation). Construction not funded pending possible CWMTF grant application when pre-construction complete
Fletcher Warehouse Extension	\$ 1,500	,000 20	3Q 2013	1Q 2014	10%	Design complete. Bid pending completion of permits and right of way process; \$400,00 in contributions from NCDOT & FW
Snowball Lane Extension	\$ 660	,000 20	12 tbd	tbd	5%	Design, permits & ROW in progress. Investigating route change due to quarry operations. \$489,030 grant from FEMA.
Mud Creek Pump Station Renovation	\$ 35	,000 20	1/30/213	April 2013	15%	Compliance driven. Renovate critical portions of system over floodplain elevation
Justice Academy Disinfection Renovations	\$ 100	,000 20	12 3Q 2013	1Q 2014	2%	Compliance driven. Upgrade Disinfection system from Chlorine to UV
Mud Creek Interceptor	\$ 3,500		od tbd	tbd	2%	Priority 1 from 09 Plan, serves Park Ridge, Hospital primary driver and currently
·	,					not interested in service
Howard Gap Pump Station	\$ 1,000	,000 tk	od tbd	tbd	2%	Priority 5 from 09 Plan, extends Mud Creek Interceptor
Boylston Creek Pump Station & French Broad Interceptor	\$ 2,370	,000 tk	od tbd	tbd	2%	Priority 6 from 09 Plan, serves south of 191 towards 64 / Horseshoe
Shaw's Creek Pump Station & Interceptor	\$ 1,990	,000 tk	od tbd	tbd	2%	Priority 7 form 09 Plan, serves south of Horseshoe from French Broad Interceptor
Boylston Creek Interceptor	\$ 1,460	,000 tk	od tbd	tbd	2%	Priority 8 from 09 Plan, serves south of 191 from Boylston Creed PS toward 280
McDowell Creek Interceptor	\$ 820 \$ 16,185	· +	od tbd	tbd	2%	Priority 9 from 09 Plan,
Solid Waste						
Demo Structures (Barn, Revis, Austin, Breakhouse)	\$ 50	,000 20	13 tbd	tbd	2%	Pending Board Allocation in Solid Waste Budget
Water Quality: Convenience Center Access Road Repairs			13 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Water Quality: Closed C&D Access Road Repairs	-		13 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Water Quality: Ditch Repairs at Closed C&D	\$ 49	,400 20	13 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Transfer Station Grit Chamber Replacement	\$ 31	,700 20	13 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Landfill Gas Extraction	\$ 140	,000 20	13 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Transfer Station Tunnel #1 Repair	\$ 249	,100 20	14 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Metal Building for Equipment Storage	\$ 60	,000 20	14 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Concrete Truck Turnaround		* 	15 tbd	tbd	2%	Pending Board Allocation in Solid Waste Budget
Transfer Station Tunnel #2 Repair	-	′ 	15 <i>tbd</i>	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
WQ: Logging Road Repairs			16 <i>tbd</i>	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Transfer Station Exit Ramps Repair	-	·	16 <i>tbd</i>	tbd	2%	Pending Board Allocation in Solid Waste Budget
Concrete Slabs at Convenience Center		,100 20		tbd	2%	Pending Board Allocation in Solid Waste Budget
Demo Stoney Mountain Activity Center		,000 20		tbd	2%	Pending Board Allocation in Solid Waste Budget
WQ: Slope Repairs at Trace Area	-	· +	18 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
WQ: Sediment Basin Access Road Repair		· +	19 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
WQ: SMAC Drainage Improvements	\$ 22	·	19 tbd	tbd	2%	Compliance driven. Pending Board Allocation in Solid Waste Budget
Henderson County Total	\$ 28,104	,760				
Public School (Oversight)						
East Henderson: Replace Roof Band Room G & B Building	\$ 180	,000			5%	RFP released
Clear Creek: Replace Glowcare Boilers		,000			100%	FY2013 project. Completed
Hendersonville Middle: Replace Glowcare Boilers		,000			100%	FY2013 project. Completed
Bruce Drysdale: Enclose covered walkway		,000			95%	FY2013 project

4/26/2013 10:58 AM Page 2 of 3

Project Name	Budget / Estimate	Start (FY)	Bid / RFP	Completion % Complete Comments
East Henderson: Repave Parking Lot	\$ 100,000			100% Beyond FY2013 Plan. Completed
West Henderson: Replace Roof on old gym	\$ 189,900			0% Beyond FY2013 Plan
West Henderson: Replace Toilets water saver units	\$ 25,000			100% Beyond FY2013 Plan. Completed
Clear Creek: VCT Tile Main Hallway	\$ 20,000			100% Beyond FY2013 Plan. Completed
College (Oversight)				
no current projects				

4/26/2013 10:58 AM Page 3 of 3