

**BLUE RIDGE COMMUNITY COLLEGE**  
**BRCC 2022/2023 Patton Bldg Paving Improvements**  
**Bid Schedule**

Bidder \_\_\_\_\_

Plans: BRCC 2022/2023 Patton Bldg Paving Improvements

Bids Due:

Receipt of the following **addenda** is hereby acknowledged:

Addendum No.	Addendum Date

No.	DESCRIPTION	UNIT	QTY	UNIT PRICE	TOTAL PRICE
<b>Paving Plan (C-100)</b>					
1	Asphalt Milling 2" Depth	SY			
2	Asphalt Removal 4" Depth	SY			
3	Remove Asphalt Curbing	LF	120		
4	Clip Shoulder to Drain	LS	1		
5	Single Seal	SY			
6	2" Asphalt Overlay (2" S9.5C)	SY			
7	4" Asphalt Overlay (1.5" S9.5C / 2.5" I19.0B)	SY			
8	6" Extruded Asphalt Curbing (Machined)	LF	195		
9	Vehicle Paint Striping (Match Existing)	LS	1		
10	Speed Table	EA	1		
				<b>SUBTOTAL</b>	
<b>Accessible Parking Modifications (C-101)</b>					
11	Demolish & Dispose of Existing Asphalt	SY	795		
12	Tree Removal	LS	1		
13	Silt Fence	LF	311		
14	Reinforced Stabilized Outlet	EA	2		
15	Slope Matting	SY	93		
16	2" Asphalt (S9.5C)	SY	777		
17	8" Compacted ABC Stone	TN	365		
18	6" Extruded Asphalt Curbing (Machined)	LF	108		
19	Accessible Parking Signage	EA	4		
				<b>SUBTOTAL</b>	

Driving Course Striping Plan (C-103)				
20	Stripe Surveying & Layout	LS	1	
21	Course Striping	LS	1	
				<b>SUBTOTAL</b>
Generic Striping Plan (C-104)				
22	Stripe Surveying & Layout	LS	1	
				<b>SUBTOTAL</b>
Performance & Payment Bonds				
23	Performance & Payment Bonds	LS	1	
				<b>SUBTOTAL</b>
24	Increase for 2 Phase Construction (Incl. Traffic Control)	LS	1	
	Indicate increased number of construction days: _____			
				<b>SUBTOTAL</b>

**Paving Plan (Items #1-10)** \_\_\_\_\_  
**Accessible Parking Modifications (#11-19)** \_\_\_\_\_  
**Driving Course Striping Plan (#20-21)** \_\_\_\_\_  
**Generic Striping Plan (#22)** \_\_\_\_\_  
**Performance & Payment Bonds (#23)** \_\_\_\_\_  
  
**TOTAL** \_\_\_\_\_  
**Add Alternate #1 (#24)** \_\_\_\_\_  
  
**GRAND TOTAL** \_\_\_\_\_  
  
NCDOT Asphalt Index at Time of Bid \_\_\_\_\_  
Anticipated Construction Duration \_\_\_\_\_

NOTES:

- 1 Price for patching including asphalt removal should include disposal of waste material off site at an approved location.
- 2 **All items quantities are approximate & shall be verified by contractor prior to bidding.**
- 3 The Owner will be responsible for all testing.
- 4 NCDOT standards shall apply to all work.
- 5 All proposed paint striping shall be two (2) coats of asphalt paint.

\_\_\_\_\_  
Submitted by:

\_\_\_\_\_  
Date:

\_\_\_\_\_  
Address

\_\_\_\_\_

\_\_\_\_\_  
License Number

Seal (if applicable)